

TDC CONTRACT – Browne St Sewer Upgrade, Timaru

PROJECT COMPLETION: November 2007
PROJECT PERIOD: 2 Months
TENDERED VALUE: Charge-up
COMPLETED VALUE: \$ 90,000.00
PROJECT MANAGER: Ross Brunton
SITE SUPERVISOR: Andrew Brunton

PROJECT DESCRIPTION: Replace existing earthenware sewer main by grinding out existing sewer with directional drill and pulling new 180 dia PE main approx 150m long. Made live connections to all affected houses up to 4.5 metres deep. Install new concrete and PE manholes along main. PE weld saddles and couplers using electrofusion welder. Butt welded pipe string. Excavations were sheet piled with our 24T digger & piler.

CONTACT NAME: Andrew Washington
CONSULTANT: Timaru District Council
ADDRESS: 2 King George Place, Timaru
PHONE: 03 687 7462
FAX: 03 687 7209

