

TDC CONTRACT 1644 - Mountainview Road Sewer Upgrade & Gully Sewer, Timaru

PROJECT COMPLETION: 31 October 2007
PROJECT PERIOD: 2 Years
TENDERED VALUE: \$ 235,721.00
COMPLETED VALUE: \$ 371,304.00
PROJECT MANAGER: Ross Brunton
SITE SUPERVISOR: Andrew Brunton

PROJECT DESCRIPTION: Directionally drill approx 1,200 meters of new 250mm OD & 180mm OD PE sewer main on grade along with the installation of 7 No. 1050mm dia PE manholes up to 4.8m deep. All drill shots were on minimal grades and were directed around a winding gully. Shots were carried out on private land and public roads. Pipe strings were butt welded and manholes connections were done with electrofusion couplers.

CONTACT NAME: Andrew Washington
CONSULTANT: Timaru District Council
ADDRESS: 2 King George Place, Timaru
PHONE: 03 687 7462
FAX: 03 687 7209

