

PUKEURI WORKS – Trade Waste Stages 1 & 2

PROJECT COMPLETION: August 2003
PROJECT PERIOD: 10 Months
COMPLETED ON TIME: Yes – Time extn granted
TENDERED VALUE: \$ 545,000.00
COMPLETED VALUE: \$ 603,472.00
PROJECT MANAGER: Ross Brunton
SITE SUPERVISOR: David Brunton

BUDGET: Project completed to revised budget. Engineer variations to project.
PERFORMANCE REPORT: No
ACCIDENTS: NIL
NONCONFORMANCE: NIL

PROJECT DESCRIPTION: Install a 10mx10mx6m deep precast concrete panelled pump chamber, complete with three 250mm dia pumps. Supply and install 1.1km of 600mm dia concrete pumping pipeline, surge chambers, pipe bridge and suspended concrete plinths. This was all done using traditional open cut methods.

CONTACT NAME: Ian Connor
CONSULTANT: Sinclair Knight Merz
ADDRESS: Level 2, 321 Manchester St, Christchurch
PHONE: 03 379 0135
FAX: 03 377 2209

