

SEEDLANDS CONTRACT – Stormwater, Sewer & Water Installations, Timaru

PROJECT COMPLETION: 10 March 2009
PROJECT PERIOD: 4 Months
COMPLETED ON TIME: Yes
TENDERED VALUE: \$ 204,369.00
COMPLETED VALUE: \$ 242,723.00
PROJECT MANAGER: Ross Brunton
SITE SUPERVISOR: David Brunton

PROJECT DESCRIPTION: Installed stormwater system for yard drainage (area 6500m²) including Vee Channels, Kerb sumps, 12 manholes, Mastertraps, Swales, Bubble up chambers concrete pipe from 375mm dia to 900 dia, uPVC pipework from 100mm to 300mm using traditional open cut methods. Install new manhole to existing live 900 dia concrete stormwater main. Design and install drainage 100mm – 300mm uPVC to take roof water from new buildings 4254m² in size and make connections to existing live manhole in road. Refurbish existing drainage to existing building. Provide water and sewer services to sites. Provide service trenches for power and data. Backfill and consolidate trenches ready for sealing to take heavy vehicles. Carry out internal water pipework to seed cleaning facility.

CONTACT NAME: Jason Bray
CONSULTANT: Davis Ogilvie & Partners Ltd
ADDRESS: 19 Beswick Street, Timaru
PHONE: 03 688 8350
FAX: 03 688 4477

