

## **TDC CONTRACT 1866 – Sealy Street Stormwater Diversion**

**PROJECT COMPLETION:** 13 January 2010  
**PROJECT PERIOD:** 3 Months  
**TENDERED VALUE:** \$ 373,994.00  
**COMPLETED VALUE:** \$ 373,994.00  
**PROJECT MANAGER:** David Brunton  
**SITE SUPERVISOR:** Andrew Brunton

**PROJECT DESCRIPTION:** Installed a 450mm dia PE Pipe in one continuous length of 400 metres using directional drill technology. The pipe was installed at a 1% grade to a maximum depth of 9m. PE and concrete manholes were installed up 6m deep. Install 315 PE lateral to New Supermarket. Install 4m x 2m wide stone reno mattress and head wall to retention basin. All associated sheet piling, PE butt and electrofusion welding by Hadlee and Brunton.

**CONTACT NAME:** Andrew Washington  
**CONSULTANT:** Timaru District Council  
**ADDRESS:** 2 King George Place, Timaru  
**PHONE:** 03 687 7462  
**FAX:** 03 687 7209

